


July 1, 2010	<b>SANTA ROSA FIRE DEPARTMENT</b> <b>FIRE PREVENTION BUREAU INSPECTION CHECKLIST</b>
	<b>FENCE/GATE</b> <b>INSPECTION CHECKLIST</b>

<b>Address:</b>	<b>Permit #:</b>
<b>Inspector:</b>	<b>Date:</b>
<b>Inspector:</b>	<b>Date:</b>
<b>Inspector:</b>	<b>Date:</b>
<b>A-Approved; AC-Approved w/comments; I-Incomplete; D-Denied</b>	

This Checklist outlines general requirements. Information contained herein applies to typical instances and may not address all circumstances.

**PLANS:**

- |    | Y                        | N                        |   |
|----|--------------------------|--------------------------|---|
| 1. | <input type="checkbox"/> | <input type="checkbox"/> | Approved plans and permit shall be on site at time of inspection. |
| 2. | <input type="checkbox"/> | <input type="checkbox"/> | Primary and secondary entrance gates shown on plans               |
| 3. | <input type="checkbox"/> | <input type="checkbox"/> | Number of residential units is shown on plans.                    |

**FENCES**

- |    |                          |                          |   |
|----|--------------------------|--------------------------|---|
| 4. | <input type="checkbox"/> | <input type="checkbox"/> | Gates are shown on plans.                 |
| 5. | <input type="checkbox"/> | <input type="checkbox"/> | Gates must be a minimum of 20 feet wide.  |
| 6. | <input type="checkbox"/> | <input type="checkbox"/> | Gate securing devices are shown on plans. |

**GATES**

- |     |                          |                          |  |
|-----|--------------------------|--------------------------|--|
| 7.  | <input type="checkbox"/> | <input type="checkbox"/> | Opticom (strobe light) control location is as per plans.   |
| 8.  | <input type="checkbox"/> | <input type="checkbox"/> | Test Opticom control device with tester.   |
| 9.  | <input type="checkbox"/> | <input type="checkbox"/> | Key lock override in place, tested   |
| 10. | <input type="checkbox"/> | <input type="checkbox"/> | Manual operation in case of power failure is tested.   |
| 11. | <input type="checkbox"/> | <input type="checkbox"/> | Secondary gates control is checked.<br>Key Lock Box                      Strobe Light Controlled |

**RESIDENTIAL DEVELOPMENTS**

**GATES**

- 12.            Primary gate has Opticom (strobe Light) controls.
- 13.            Primary gate has key switch override in place.
- 14.            Manually operation in case of a power failure is tested.
- 15.            Lock key box in place – up to 50 units.
- 16.            Powered gate with strobe light activation with key override and manual operation – 51 to 100 units.
- 17.            Secondary access open to public – no gate permitted – over 100 units.